

Colonial Park East Improvements – Project Report # 1
September 14, 2020 – September 23, 2020

Highlights

- The process for this project included Parks Board, staff, and citizen user group recommendations, and funding approval by the Friends of West University Parks Fund not to exceed \$398,850.88.
- The planned improvements were presented and approved by City Council on 6-22-20.
- Multiple vendors were selected to complete the improvements. The first elements are performed are as follows:
 - Lone Star Recreation was selected to demolish the existing wood structures at the playground, install new play panels and replace existing slides and climbers.
 - Kompan Playgrounds will install new sand play equipment in the area of the old wooden features
 - Total Recreation Products will demolish the sand volleyball court and install obstacle course circuit with artificial turf.
- Additional park improvements include, updating the remaining playground equipment and pavilion with new paint, powder coating the existing fencing, installing solar lighting in the playground and the walking track, and adding a human and doggie drinking fountain.
- For this reporting period, Lone Star Recreation completed the demolition of the existing wood equipment, changing slides and play panels and changing climbers. Kompan Playgrounds has arrived on site and will begin installing the new sand play equipment.

Photos are on the following pages:

Before Photos



During Photos



During Photos Continued

