

## Huffington Park Improvements – Project Report # 1

May 17, 2021 – June 3, 2021

### Highlights

- The process for this project included Parks Board recommendations, Task force committee and Friends of West University Parks agreement.
- The planned improvements were presented and approved by City Council on 3-8-2021.
- Fun Abounds was selected to complete the major improvements. The first elements are performed are as follows:
  - Demolish the existing play structure, arbor, dg pathway, donor area, remove old artificial turf, install new ship playground, concrete walk way, donor paver area and artificial turf.
- Additional park improvements include, painting the remaining swing area apparatus, light poles and park sign, powder coating the existing perimeter fencing, replacing the water fountain, replacing the wood fence on the south side and expanding the sod area in the center of the park.
- For this reporting period, Fun Abounds started the demotion of the playground, arbor, removal of existing artificial turf, begin installation of new playground and border expansion. Allied Powder Coating has removed the perimeter ornamental fencing for powder coating and Fencemasters has removed and replaced 75% of the wood fencing.
- CertaPro painting has completed the painting of the light poles, swing equipment and park sign.

Photos are on the following pages:

Before Photos



During



## During Photos Continued



During Photos Continued

